

WORK IN PROGRESS REPORT

December 2011

PROJECT INFORMATION

Name:	CHINOOK ELEMENTARY BUILDING STRUCTURE IMPROVEMENTS	Project No.:	CH.01.CP
Location:	Chinook Elementary School – 3502 Auburn Way S. Auburn WA	Funding Source:	Cap. Imp. Levy
Architect / Eng:	PCS Structural Solutions	Construction Contract Amount:	\$21,231.00
Contractor:	Paasche Construction, Inc. - Roy, WA	Percent Complete:	88%
Scope:	Repair and replace deteriorated wood beams and roof decking.		
Progress:	Temporary roofing installed to prevent leaks and protect new decking while further work is completed. Roof modification to eliminate ponding above classrooms completed and permanent structural modifications to support this work partially complete. Removal of rotten wood from gym roof beams complete.		

PHOTOGRAPHS



Temporary roofing installed at walkway roof to protect new roof decking.



Modification to eliminate ponding of water on the existing roof.



Downspouts removed from beam ends and deteriorated portion of beam ends removed.



Temporary beam installed to support roof while work above is completed.



Deteriorated wood removed from the beam ends.