OLYMPIC MIDDLE SCHOOL

Auburn School District No. 408 Auburn, Washington





AUGUST 2018 CONSTRUCTION PROGRESS REPORT

PROJECT DATA

Description: Build new middle school at south end of school property

and remodel existing building for use as an interim

elementary school.

Size & Capacity: 106,000 square feet with 40 classrooms and 800 student

capacity

Schedule: Open new and remodeled school August 2019.


Construction Cost: \$53,700,000

CURRENT PROGRESS

Underground electrical and plumbing. Building footings and stem walls. Concrete slab preparation.

Concrete slabs.

Gymnasium concrete block masonry.



VALUE OF
WORK
COMPLETED
TO DATE:
\$7,081,075

PERCENT OF PROJECT COMPLETE:

13%



