

TERMINAL PARK ELEMENTARY SCHOOL

Auburn School District No. 408
Auburn, Washington



AUGUST 2022 CONSTRUCTION PROGRESS REPORT

PROJECT DATA

Description: New elementary school on existing school property at 1101 D Street SE, Auburn, WA

Capacity: 38 classrooms and 650 student capacity.

Size: 74,000 square feet.


Schedule: Open new school September 2023.

Construction Cost: \$49,918,821

CURRENT PROGRESS

- > Site clearing and grading.
- > Storm water system.
- > Bus parking area paving.
- > Underground electrical conduit.
- > Underground plumbing.
- > Concrete foundations.

MONTHLY CONSTRUCTION WORK



VALUE OF
WORK
COMPLETED
TO DATE:

\$3,519,852

PERCENT OF
PROJECT
COMPLETE:

7%

