

# LEA HILL ELEMENTARY SCHOOL

Auburn School District No. 408  
Auburn, Washington



## AUGUST 2022 CONSTRUCTION PROGRESS REPORT


### PROJECT DATA

Description: New elementary school on existing school property at 30908 124th Ave. SE, Auburn, WA  
Capacity: 38 classrooms and 650 student capacity.  
Size: 72,984 square feet.  
Schedule: Open new school September 2022.  
Construction Cost: \$43,836,404

### CURRENT PROGRESS

- > Roadway crosswalk and flashing beacons.
- > Sidewalks and landscaping.
- > Playground equipment.
- > Carpet and gym hardwood flooring.
- > Security, access control, and fire systems.
- > Owner training and commissioning.

### MONTHLY CONSTRUCTION WORK



VALUE OF WORK  
COMPLETED  
TO DATE:

**\$40,694,449**

PERCENT OF  
PROJECT COMPLETE:

**93%**

