

LEA HILL ELEMENTARY SCHOOL

Auburn School District No. 408

Auburn, Washington



SEPTEMBER 2022 CONSTRUCTION PROGRESS REPORT

PROJECT DATA

Description: New elementary school on existing school property at 30908 124th Ave. SE, Auburn, WA

Capacity: 38 classrooms and 650 student capacity.

Size: 72,984 square feet.


Schedule: Open new school September 2022.

Construction Cost: \$43,825,292

CURRENT PROGRESS

- > Parking lot striping and signage.
- > Landscaping and lawn.
- > Synthetic turf playfield.
- > Classroom technology.
- > Mech. system balancing & commissioning.
- > Punch list work.

MONTHLY CONSTRUCTION WORK



VALUE OF WORK
COMPLETED
TO DATE:

\$41,521,309

PERCENT OF
PROJECT COMPLETE:

95%

