

LEA HILL ELEMENTARY SCHOOL

Auburn School District No. 408

Auburn, Washington



MARCH 2022 CONSTRUCTION PROGRESS REPORT

PROJECT DATA

Description: New elementary school on existing school property at 30908 124th Ave. SE, Auburn, WA

Capacity: 38 classrooms and 650 student capacity.

Size: 72,984 square feet.


Schedule: Open new school September 2022.

Construction Cost: \$43,658,156

CURRENT PROGRESS

- > Excavation and grading.
- > Underground utilities.
- > Masonry, exterior windows, and metal roofing.
- > Interior painting, cabinets, and ceiling tiles.
- > HVAC & plumbing rough-in at mech. rooms.
- > Electrical and plumbing fixtures & trim.

MONTHLY CONSTRUCTION WORK



VALUE OF WORK
COMPLETED
TO DATE:

\$27,363,770

PERCENT OF
PROJECT COMPLETE:

63%

