

# LEA HILL ELEMENTARY SCHOOL

Auburn School District No. 408  
Auburn, Washington



## DECEMBER 2021 CONSTRUCTION PROGRESS REPORT


### PROJECT DATA

Description: New elementary school on existing school property at 30908 124th Ave. SE, Auburn, WA  
Capacity: 38 classrooms and 650 student capacity.  
Size: 72,984 square feet.  
Schedule: Open new school September 2022.  
Construction Cost: \$43,640,973

### CURRENT PROGRESS

- > Metal floor and roof decking.
- > Roofing.
- > Exterior windows.
- > Interior and exterior wall framing.
- > Mechanical, plumbing and electrical rough-in.

### MONTHLY CONSTRUCTION WORK



VALUE OF WORK  
COMPLETED  
TO DATE:

**\$17,600,477**

PERCENT OF  
PROJECT COMPLETE:

**40%**

