

# LEA HILL ELEMENTARY SCHOOL

Auburn School District No. 408  
Auburn, Washington



## JUNE 2022 CONSTRUCTION PROGRESS REPORT


### PROJECT DATA

Description: New elementary school on existing school property at 30908 124th Ave. SE, Auburn, WA  
Capacity: 38 classrooms and 650 student capacity.  
Size: 72,984 square feet.  
Schedule: Open new school September 2022.  
Construction Cost: \$43,819,049

### CURRENT PROGRESS

- > North parking lot retaining wall.
- > Parking lot grading and asphalt.
- > Concrete curbs and sidewalks.
- > Playground equipment.
- > Interior finishes, cabinets, and doors.
- > Mech. and electrical trim and commissioning.

### MONTHLY CONSTRUCTION WORK



VALUE OF WORK  
COMPLETED  
TO DATE:

**\$34,738,276**

PERCENT OF  
PROJECT COMPLETE:

**79%**

