

LEA HILL ELEMENTARY SCHOOL

Auburn School District No. 408
Auburn, Washington



JULY 2022 CONSTRUCTION PROGRESS REPORT


PROJECT DATA

Description: New elementary school on existing school property at 30908 124th Ave. SE, Auburn, WA
Capacity: 38 classrooms and 650 student capacity.
Size: 72,984 square feet.
Schedule: Open new school September 2022.
Construction Cost: \$43,819,049

CURRENT PROGRESS

- > Curbs, sidewalks and roadway work.
- > South parking lot storm water system.
- > Synthetic turf playfield.
- > Exterior windows and doors.
- > Mech. & elec. system commissioning.
- > Telecommunication network connections.

MONTHLY CONSTRUCTION WORK



VALUE OF WORK
COMPLETED
TO DATE:

\$37,253,507

PERCENT OF
PROJECT COMPLETE:

85%

