

LEA HILL ELEMENTARY SCHOOL

Auburn School District No. 408
Auburn, Washington



AUGUST 2021 CONSTRUCTION PROGRESS REPORT


PROJECT DATA

Description: New elementary school on existing school property at 30908 124th Ave. SE, Auburn, WA
Capacity: 38 classrooms and 650 student capacity.
Size: 72,984 square feet.
Schedule: Open new school September 2022.
Construction Cost: \$42,300,090

CURRENT PROGRESS

- > Building demolition.
- > Storm drainage pond.
- > Building footings and foundations.
- > Underground plumbing and electrical.

MONTHLY CONSTRUCTION WORK



VALUE OF WORK
COMPLETED
TO DATE:

\$4,107,867

PERCENT OF
PROJECT COMPLETE:

10%

