

LEA HILL ELEMENTARY SCHOOL

Auburn School District No. 408
Auburn, Washington



SEPTEMBER 2021 CONSTRUCTION PROGRESS REPORT


PROJECT DATA

Description: New elementary school on existing school property at 30908 124th Ave. SE, Auburn, WA
Capacity: 38 classrooms and 650 student capacity.
Size: 72,984 square feet.
Schedule: Open new school September 2022.
Construction Cost: \$42,938,800

CURRENT PROGRESS

- > Storm water drainage system.
- > North retaining wall.
- > Underground mechanical and electrical.
- > Concrete floor slabs.
- > Structural steel erection.

MONTHLY CONSTRUCTION WORK



VALUE OF WORK
COMPLETED
TO DATE:

\$7,936,526

PERCENT OF
PROJECT COMPLETE:

18%

