

LEA HILL ELEMENTARY SCHOOL

Auburn School District No. 408
Auburn, Washington



OCTOBER 2021 CONSTRUCTION PROGRESS REPORT


PROJECT DATA

Description: New elementary school on existing school property at 30908 124th Ave. SE, Auburn, WA
Capacity: 38 classrooms and 650 student capacity.
Size: 72,984 square feet.
Schedule: Open new school September 2022.
Construction Cost: \$43,640,973

CURRENT PROGRESS

- > Water, sewer, and storm drainage utilities.
- > Structural steel erection.
- > Second floor concrete slab.
- > Building perimeter waterproofing and drainage.
- > Under-slab electrical and plumbing.

MONTHLY CONSTRUCTION WORK



VALUE OF WORK
COMPLETED
TO DATE:

\$11,440,116

PERCENT OF
PROJECT COMPLETE:

26%

