

# LEA HILL ELEMENTARY SCHOOL

Auburn School District No. 408  
Auburn, Washington



## NOVEMBER 2021 CONSTRUCTION PROGRESS REPORT


### PROJECT DATA

Description: New elementary school on existing school property at 30908 124th Ave. SE, Auburn, WA  
Capacity: 38 classrooms and 650 student capacity.  
Size: 72,984 square feet.  
Schedule: Open new school September 2022.  
Construction Cost: \$43,640,973

### CURRENT PROGRESS

- > Site lighting and utilities.
- > Structural steel erection.
- > Metal roof decking.
- > Interior and exterior wall framing.
- > Exterior wall sheathing.
- > Mechanical and electrical rough-in.

### MONTHLY CONSTRUCTION WORK



VALUE OF WORK  
COMPLETED  
TO DATE:

**\$14,860,464**

PERCENT OF  
PROJECT COMPLETE:

**34%**

