

LEA HILL ELEMENTARY SCHOOL

Auburn School District No. 408
Auburn, Washington



FEBRUARY 2022 CONSTRUCTION PROGRESS REPORT


PROJECT DATA

Description: New elementary school on existing school property at 30908 124th Ave. SE, Auburn, WA
Capacity: 38 classrooms and 650 student capacity.
Size: 72,984 square feet.
Schedule: Open new school September 2022.
Construction Cost: \$43,603,784

CURRENT PROGRESS

- > Right-of-way work.
- > Covered play foundation and steel structure.
- > Temp roof and metal roof installation.
- > Mechanical equipment installation.
- > Interior painting, casework, and ceiling tiles.

MONTHLY CONSTRUCTION WORK



VALUE OF WORK
COMPLETED
TO DATE:

\$23,912,113

PERCENT OF
PROJECT COMPLETE:

55%

