

LEA HILL ELEMENTARY SCHOOL

Auburn School District No. 408

Auburn, Washington



APRIL 2022 CONSTRUCTION PROGRESS REPORT


PROJECT DATA

Description: New elementary school on existing school property at 30908 124th Ave. SE, Auburn, WA
Capacity: 38 classrooms and 650 student capacity.
Size: 72,984 square feet.
Schedule: Open new school September 2022.
Construction Cost: \$43,658,156

CURRENT PROGRESS

- > Roadway and utilities.
- > Parking lot grading, curbs and sidewalks.
- > Metal roofing, gutters, and masonry.
- > Interior doors, wall finishes and cabinets.
- > Elevator, ceiling grid, and interior lighting.
- > Mechanical and electrical equipment and trim.

MONTHLY CONSTRUCTION WORK



VALUE OF WORK
COMPLETED
TO DATE:

\$30,304,053

PERCENT OF
PROJECT COMPLETE:

69%

