

LEA HILL ELEMENTARY SCHOOL

Auburn School District No. 408
Auburn, Washington



MAY 2022 CONSTRUCTION PROGRESS REPORT


PROJECT DATA

Description: New elementary school on existing school property at 30908 124th Ave. SE, Auburn, WA
Capacity: 38 classrooms and 650 student capacity.
Size: 72,984 square feet.
Schedule: Open new school September 2022.
Construction Cost: \$43,678,708

CURRENT PROGRESS

- > Asphalt, curbs and sidewalks.
- > Playshed structure and roof.
- > Metal roofing, gutters, and masonry.
- > Interior doors, wall finishes and cabinets.
- > Ceiling grid and interior lighting.
- > Mech. and elec. equipment, fixtures and trim.

MONTHLY CONSTRUCTION WORK



VALUE OF WORK
COMPLETED
TO DATE:

\$32,848,792

PERCENT OF
PROJECT COMPLETE:

75%

