

# TERMINAL PARK ELEMENTARY SCHOOL

Auburn School District No. 408  
Auburn, Washington



## SEPTEMBER 2022 CONSTRUCTION PROGRESS REPORT


### PROJECT DATA

Description: New elementary school on existing school property at 1101 D Street SE, Auburn, WA  
Capacity: 38 classrooms and 650 student capacity.  
Size: 74,000 square feet.  
Schedule: Open new school September 2023.  
Construction Cost: \$49,918,821

### CURRENT PROGRESS

- > Rough grading at parking lots.
- > Sidewalks and curbs.
- > Concrete floor slabs.
- > Concrete footings and foundations.
- > Structural steel delivery.

### MONTHLY CONSTRUCTION WORK



VALUE OF  
WORK  
COMPLETED  
TO DATE:  
**\$7,204,197**

PERCENT OF  
PROJECT  
COMPLETE:  
**14%**

