

TERMINAL PARK ELEMENTARY SCHOOL

Auburn School District No. 408
Auburn, Washington



JUNE 2023 CONSTRUCTION PROGRESS REPORT

PROJECT DATA

Description: New elementary school on existing school property at 1101 D Street SE, Auburn, WA

Capacity: 38 classrooms and 650 student capacity.

Size: 74,000 square feet.

Schedule: Open new school September 2023.

Construction Cost: \$50,641,427

CURRENT PROGRESS

- > Electrical utilities.
- > Sidewalks and asphalt parking lots.
- > Synthetic turf playfield.
- > Play equipment and landscaping.
- > Interior finishes and kitchen equipment.
- > Mechanical & elec. connections and trim.

MONTHLY CONSTRUCTION WORK



\$43,127,381

PERCENT OF
PROJECT
COMPLETE:

85%

