

TERMINAL PARK ELEMENTARY SCHOOL

Auburn School District No. 408
Auburn, Washington



MAY 2023 CONSTRUCTION PROGRESS REPORT

PROJECT DATA

Description: New elementary school on existing school property at 1101 D Street SE, Auburn, WA

Capacity: 38 classrooms and 650 student capacity.

Size: 74,000 square feet.


Schedule: Open new school September 2023.

Construction Cost: \$50,532,262

CURRENT PROGRESS

- > Roadway utilities.
- > Roof flashing, downspouts and gutters.
- > Brick, precast concrete panels and windows.
- > Sheet rock, painting and vinyl wall covering.
- > Ceramic tile, ceiling grid and cabinets.
- > Mech./elec. rough-in, trim, equip. connections.

MONTHLY CONSTRUCTION WORK



\$41,318,739

PERCENT OF
PROJECT
COMPLETE:

82%

