

TERMINAL PARK ELEMENTARY SCHOOL

Auburn School District No. 408

Auburn, Washington



DECEMBER 2022 CONSTRUCTION PROGRESS REPORT

PROJECT DATA

Description: New elementary school on existing school property at 1101 D Street SE, Auburn, WA

Capacity: 38 classrooms and 650 student capacity.

Size: 74,000 square feet.


Schedule: Open new school September 2023.

Construction Cost: \$50,391,856

CURRENT PROGRESS

- > Asphalt paving at parking lots.
- > Steel erection and metal roof decking.
- > Roofing.
- > Exterior wall framing and sheathing.
- > Concrete slabs on metal decking.
- > Interior wall framing and mech./elec. rough-in.

MONTHLY CONSTRUCTION WORK



VALUE OF
WORK
COMPLETED
TO DATE:

\$20,003,636

PERCENT OF
PROJECT
COMPLETE:

40%

