

TERMINAL PARK ELEMENTARY SCHOOL

Auburn School District No. 408

Auburn, Washington



AUGUST 2023 CONSTRUCTION PROGRESS REPORT

PROJECT DATA

Description: New elementary school on existing school property at 1101 D Street SE, Auburn, WA

Capacity: 38 classrooms and 650 student capacity.

Size: 74,000 square feet.

Schedule: Open new school September 2023.

Construction Cost: \$50,626,424

CURRENT PROGRESS

- > Roadway sidewalks and paving.
- > Landscaping, playground equip., site clean up.
- > Playshed ceiling and basketball backboards.
- > Building interior punch list.
- > Mechanical & elec. systems punch list.
- > Mechanical & elec. systems commissioning.

MONTHLY CONSTRUCTION WORK



\$47,497,432

PERCENT OF
PROJECT
COMPLETE:

94%

