

# TERMINAL PARK ELEMENTARY SCHOOL

Auburn School District No. 408  
Auburn, Washington



## MARCH 2023 CONSTRUCTION PROGRESS REPORT

### PROJECT DATA

Description: New elementary school on existing school property at 1101 D Street SE, Auburn, WA

Capacity: 38 classrooms and 650 student capacity.

Size: 74,000 square feet.


Schedule: Open new school September 2023.

Construction Cost: \$50,495,132

### CURRENT PROGRESS

- > Street utilities.
- > Metal roof panels and sheet metal flashing.
- > Exterior windows and masonry.
- > Interior wall framing, sheet rock and painting.
- > Ceiling grid and classroom cabinets.
- > Mech. and electrical rough-in and equipment.

### MONTHLY CONSTRUCTION WORK



VALUE OF  
WORK  
COMPLETED  
TO DATE:

**\$32,928,762**

PERCENT OF  
PROJECT  
COMPLETE:

**65%**

