

TERMINAL PARK ELEMENTARY SCHOOL

Auburn School District No. 408
Auburn, Washington



JULY 2023 CONSTRUCTION PROGRESS REPORT


PROJECT DATA

Description: New elementary school on existing school property at 1101 D Street SE, Auburn, WA
Capacity: 38 classrooms and 650 student capacity.
Size: 74,000 square feet.
Schedule: Open new school September 2023.
Construction Cost: \$50,626,424

CURRENT PROGRESS

- > Roadway paving and electrical utilities.
- > Sidewalks and asphalt paving.
- > Synthetic turf playfield & playshed finishes.
- > Landscaping and pavement markings.
- > Interior finishes and punch list work.
- > Mechanical and elec. trim and commissioning.

MONTHLY CONSTRUCTION WORK



\$45,740,453

PERCENT OF
PROJECT
COMPLETE:

90%

