

# TERMINAL PARK ELEMENTARY SCHOOL

Auburn School District No. 408

Auburn, Washington



## NOVEMBER 2022 CONSTRUCTION PROGRESS REPORT

### PROJECT DATA

Description: New elementary school on existing school property at 1101 D Street SE, Auburn, WA

Capacity: 38 classrooms and 650 student capacity.

Size: 74,000 square feet.


Schedule: Open new school September 2023.

Construction Cost: \$50,380,486

### CURRENT PROGRESS

- > Structural steel erection.
- > Floor and roof metal decking.
- > Interior and exterior wall framing.
- > Exterior wall sheathing.
- > Concrete slabs on metal decking.
- > Plumbing, fire sprinkler & electrical rough-in.

### MONTHLY CONSTRUCTION WORK



VALUE OF  
WORK  
COMPLETED  
TO DATE:

**\$15,883,088**

PERCENT OF  
PROJECT  
COMPLETE:

**32%**

