

TERMINAL PARK ELEMENTARY SCHOOL

Auburn School District No. 408
Auburn, Washington



JANUARY 2023 CONSTRUCTION PROGRESS REPORT

PROJECT DATA

Description: New elementary school on existing school property at 1101 D Street SE, Auburn, WA

Capacity: 38 classrooms and 650 student capacity.

Size: 74,000 square feet.


Schedule: Open new school September 2023.

Construction Cost: \$50,391,856

CURRENT PROGRESS

- > Roof insulation and vapor barrier.
- > Playshed structure and roof.
- > Exterior windows and masonry.
- > Interior wall framing and sheet rock.
- > Mechanical, plumbing and elec. rough-in.

MONTHLY CONSTRUCTION WORK



VALUE OF
WORK
COMPLETED
TO DATE:

\$25,090,188

PERCENT OF
PROJECT
COMPLETE:

50%

